

# System Start-Up

**Facility Information**

Project Name: \_\_\_\_\_  
Site Address: \_\_\_\_\_  
City: \_\_\_\_\_ State: \_\_\_\_\_ Zip code: \_\_\_\_\_  
Start-up date: \_\_\_\_\_ Start-up performed by: \_\_\_\_\_

**Owner**

Company Name: \_\_\_\_\_ Contact Name: \_\_\_\_\_  
Site Address: \_\_\_\_\_  
City: \_\_\_\_\_ State: \_\_\_\_\_ Zip code: \_\_\_\_\_  
Phone: \_\_\_\_\_ E-mail: \_\_\_\_\_ Attended Start-up:  Yes  No

**Designer/Engineer**

Company Name: \_\_\_\_\_ Contact Name: \_\_\_\_\_  
Site Address: \_\_\_\_\_  
City: \_\_\_\_\_ State: \_\_\_\_\_ Zip code: \_\_\_\_\_  
Phone: \_\_\_\_\_ E-mail: \_\_\_\_\_ Attended Start-up:  Yes  No

**Installer**

Company Name: \_\_\_\_\_ Contact Name: \_\_\_\_\_  
Site Address: \_\_\_\_\_  
City: \_\_\_\_\_ State: \_\_\_\_\_ Zip code: \_\_\_\_\_  
Phone: \_\_\_\_\_ E-mail: \_\_\_\_\_ Attended Start-up:  Yes  No

**Operator/Service Provider**

Company Name: \_\_\_\_\_ Contact Name: \_\_\_\_\_  
Site Address: \_\_\_\_\_  
City: \_\_\_\_\_ State: \_\_\_\_\_ Zip code: \_\_\_\_\_  
Phone: \_\_\_\_\_ E-mail: \_\_\_\_\_ Attended Start-up:  Yes  No  
Operator Trained:  Yes  No

**Dealer**

Company Name: \_\_\_\_\_ Contact Name: \_\_\_\_\_  
Site Address: \_\_\_\_\_  
City: \_\_\_\_\_ State: \_\_\_\_\_ Zip code: \_\_\_\_\_  
Phone: \_\_\_\_\_ E-mail: \_\_\_\_\_ Attended Start-up:  Yes  No

**Regulator**

Company Name: \_\_\_\_\_ Contact Name: \_\_\_\_\_  
Site Address: \_\_\_\_\_  
City: \_\_\_\_\_ State: \_\_\_\_\_ Zip code: \_\_\_\_\_  
Phone: \_\_\_\_\_ E-mail: \_\_\_\_\_ Attended Start-up:  Yes  No

Description of kitchen facilities (if applicable): \_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_

Water softener system present:     Yes         No    If yes, backwash plumbed to: \_\_\_\_\_

Water source available:             Yes         No

O&M manual received:             Yes         No

Operator has O&M Tools:            Yes         No

Operator has spare parts:          Yes         No

Comments: \_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_